

SOUTH CENTRAL RAILWAY



Office of the
Divl. Rly. Manager (Works)
Sanchalan Bhavan, 2nd floor,
Secunderabad.

Date: 31/01/2017

No: CW/148/WV/CO/EC

TO WHOM SO EVER IT MAY CONCERN

Sl.No	Work Details	Details
(1)	(2)	(3)
1.	Name of the work: Secunderabad-Wadi Section: SW1: Proposed approach road at Santhnagar goods complex in connection with Development of Terminal facilities and yard remodeling at Santhnagar station under DEN/CENTRAL/SC section. SW2: Repairs to approach road for goods platform at Cherlapalli. SW3: Proposed extension of Bridge at Bharthnagar in connection with development of terminal facilities and yard remodeling at Santhnagar station under DEN/CENTRAL/SC section.	
2.	Agreement Number and date:	28/CR/2011 Date: 03/10/2011
3.	Name of the agency & Address:	M/s Hari Lekha Construction, Railway Contractor, H.No26-287/4 Balaram Nagar, Safilguda, Hyderabad.
4.	Agreement Value in Rs. (In words and figures):	Rs1,14,03,389/- (Rupees One Crore Fourteen Lakh Three Thousand and Three Hundred and Eight Nine only)
5.	Date of commencement:	10/08/2011
6.	Due date of completion:	09/02/2012
7.	Number of extensions granted:	Six
8.	Actual date of completion:	05/12/2015
9.	Value of final bill passed. (in words and figures):	Final Bill Rs.91,15,605/- + PVC-1&2 Rs.3,97,043/- = 95,12,648/- (Rupees Ninety Five Lakh Twelve Thousand Six hundred and Forty Eight only)
10.	Work completed but final measurements not recorded with negative variation. b) Amount so far paid as in CC Bill No:	NA
11.	Work completed if final measurements recorded with positive variation. (a) Amount so far paid in CC Bill No:	NA
12.	Work completed, if final measurements recorded with positive variation which is not sanctioned yet (a) Original agreement value or last sanctioned agreement values whichever is lower:	NA
13.	Remarks regarding satisfactorily completion of work	

This certificate is issued on contractor's request.

DEN/CENTRAL/SC

Dealing Clerk

Signature:
Name of Officer: Sr.DEN/Co-ord/SC
Designation: Sr.DEN/Co-ord/SC