

SOUTH CENTRAL RAILWAY

Divisional Office,
S&T Branch,
Guntakal,
Dated: 20-12-2010

No: G/SG/206/II/2,

TO WHOM SOEVER IT MAY CONCERN

This is to certify that Sri.S.Habeeb Basha, Rly Contractor, Door No. 17/1076 QA, BSS Colony, Guntakal – 515801 , has executed the following work as per details given below :

1	Name of Work	Provision of structured cabling for implementation of Terminal Management System (TMS) at 17 locations in Guntakal Division of South Central Railway.
2	Name of the Agency	Sri.S.Habeeb Basha, Rly Contractor, Door No. 17/1076 QA, BSS Colony, Guntakal – 515801
3	Contract Agreement No. & Date	22/S&T/SG/2009 dt. 19.01.2010
4	Original Agreement Value	Rs. 34,61,527-00
7	Executed Value	Rs. 29,91,855-00 (Year wise details are as follows) 2009 - 2010 : Rs 23,00,855-00 2010 - 2011 : Rs 06,91,000-00
8	Date of Commencement	30-11-2009
9	Date of Completion	Physically work completed on 05-12-2010
10	Remarks	Final measurements to be recorded and final bill to be drawn
11	Performance of the Agency	Satisfactory

8/11
H/K
20/12

(G. PAVAN KUMAR)

Sr. Divisional Signal & Telecommunication
Engineer (Maintenance), South Central Railway,
GUNTAKAL

