

## PROVISION OF ESCALATORS (including new sanctions) TO THE END OF NOVEMBER 2017

Sl. No	Station	Escalators		Sl. No.	Station	Escalators	
		Commis sioned	Work in progress			Commissi oned	Work in progress
1	Secunderabad	7	0	12	Guntakal	0	1
2	Kazipet	0	2	13	Tirupati	4	0
3	Warangal	2	0	14	Renigunta	0	1
4	Hyderabad	2	0	15	Kacheguda	3	0
5	Vijayawada	6	1	16	Kurnool Town	2	0
6	Anakapalle	2	0	17	Nanded	3	0
7	Rajahmundry	2	0	18	Aurangabad	2	0
8	Nellore	3	0	19	Parbhani	0	1
9	Gudur	1	0				
10	Tenali	2	0				
11	Ongole	1	0		<b>GRAND TOTAL</b>	<b>42</b>	<b>6</b>

Total sanctioned – 54, Commissioned – 42, Work in Progress – 6, No Progress - 6