

SOUTH CENTRAL RAILWAY (Construction)

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
Cost Sharing works						
Andhra Pradesh						
1	00-01	122	Vijayawada-Gudur section- Gudur-Oduru - Road Over Bridge in lieu of level crossing No 99-A and Gudur-Kondagunta - level crossing No 99-B	100%	65%	<p>Railways: Railway Bridge portion work completed in December 2014.</p> <p>A.P. State: 65% Approaches work completed and further work is held up for want Land Acquisition and the contract Closed. Land acquisition is in process. After fixing of tenders execution may take one year for completion of work.</p>
2	06-07	125	Guntakal-Nandyal Section: Dhone-Bogolu & Dhone-Malkapuram - Road Over Bridge in lieu of level crossing No 166 & 150 respectively.	100%	100%	<p>Railways: ROB Work completed in Oct' 2017 and commissioned. LC Gate could not be closed in view of public protest and objection from Municipal Commissioner too. R&B/Kurnool has been requested , to initiate necessary action to convince Municipal Commissioner for closure of LC gate, otherwise the entire cost of Bridge proper to be borne by the State government. Joint inspection with State authorities was conducted on 12.05.21 & alignment for Limited Height SubWay is yet to be finalised and in principle approval yet to be received for closure of LCs. Earlier this issue was discussed with Finance Minister, Informally agreed and formal approval is yet to be received.</p> <p>A.P. State: State Govt. has given consent for LHS cost sharing and land will be arranged by them .</p>

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
3	07-08	128	Vijayawada-Visakhapatnam Section Vatlur-Powerpet - Road Over Bridge in lieu of level crossing No.343	100%	100%	ROB commissioned on 10.12.18. LC gate closed on 10.12.18, Tenders floated for LHS and same are under finalisation.
4	07-08	129	Vijayawada-Visakhapatnam Section Dwarapudi-Anaparthi - Road Over Bridge in lieu of level crossing No.410	100%	100%	Commissioned for road traffic in March' 2018. LC Gate closed on 20.12.2018
5	07-08	130	Vijayawada-Visakhapatnam Section Bayyavaram-Anakapalli - Road Over Bridge at level crossing No 485	60%	0%	Railways: Bridge proper work is in progress, consisting of 5 spans. Launching of Composite girders on track portion completed in May'20, casting of Deck slab work completed. Casting bed blocks on Pier 5 and Pier 6 held up due to non shifting of 33kv power lines by AP State Govt A.P. State: Tenders for approach work discharged, Fresh tender finalised. Work will start soon
6	08-09	131	Nandyal-Dhone - Road Over Bridge in lieu of level crossing No 183 between Nandyal -Panyam.	100%	100%	Road over Bridge commissioned in Feb'2018. LC Gate closed.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
7	08-09	132	Vijayawada-Visakhapatnam Section Elamanchili-Narasingapalli - Road Over Bridge in lieu of level crossing No 475	100%	90%	Railways: Railway Bridge proper work completed in Jan' 2015. LC closure will be expedited after the completion of Approaches. A.P.State : Approach work 90 % completed, CE/R&B informed that approach works will be completed by July 2021.
8	08-09	134	Vijayawada-Visakhapatnam Section Samalkot-Kakinada Port - Road Over Bridge in lieu of level crossing No 7	100%	65%	Railways: Railway Bridge proper work completed in January 2016. LC gate closed on 30.10.2015 since ROB was constructed in the same alignment. A.P.State : Approach work is in progress. Planned to complete by Dec - 2021
9	08-09	135	Vijayawada-Gudur Section : Kavali Yard - Road Over Bridge in lieu of level crossing No 158	100%	10%	Railways: Railway Bridge proper completed in Mar'2015, but approach work delayed due to Land Acquisition. Bridge . LC gate closed on 28.07.2016, since ROB was constructed in the same alignment. A.P.State : Approach work started. Planned to complet by March 2022

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
10	08-09	136	Renigunta-Guntakal - Road Over Bridge in lieu of level crossing No.179-A between Gooty-Pathakottacheru	100%	100%	Railways: ROB commissioned in Feb' 19. LC Gate closed in Sep'2019.
11	08-09	137	Vijayawada-Visakhapatnam Section: - Road Over Bridge in lieu of level crossing No 334-E	100%	100%	Railways: ROB was constructed 500m away from LC location and Commissioned in 2018 , LHS is being demanded by local public. As the LHS is not feasible as per site condition, a diversion of road connecting LC No. 334 & 333 is proposed by State Government out side Rly. boundary. For laying link road land acquisition has to be done. DD issued by Sub collector, Nuzividu and advised EE/R&B/Mylavaram on 12.05.21 to deposit an amount of Rs.2.69 Cr. Amount is yet to be deposited by R& B department. After completion of link road LC will be closed. A.P.State : For laying link road land acquisition has to be done, which is under process
12	09-10	138	Vijayawada-Visakhapatnam Section: Nidadavolu Station Yard - Road Over Bridge in lieu of level crossing No.381	75%	5%	Railways: Railway Bridge proper work- .Span No 1 and 2 PSC Girders completed and Span 3 casting of PSC girders work in progress. A.P.State : Approach work commenced and held up due to fund problem with State Government. Existing contract closed. Fresh tender to be recalled by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
13	10-11	139	Kadapa-Kamalapuram - Road Over Bridge in lieu of level crossing No.120	0%	0%	Railways: Railway Bridge proper work : GAD approved on 23.10.2013. Bridge Proper part estimate was sanctioned by GM on 17.11.14 and approaches estimate received on 06.08.19. Combined estimate is under process of sanction, duly updating the Rly. Portion of estimate as per New SOR.
14	11-12	148	Vijayawada-Visakhapatnam Section: Bikkavolu-Medapadu - Road Over Bridge in lieu of level crossingNo.419	100%	65%	Railways: Railway Bridge proper work completed in March 2016. A.P.State : Approaches on Bikkavolu side completed. And other side is in progress. Approaches work is yet to be completed for commissioning of ROB and LC closure
15	12-13	149	Ananthapur-Prasannapalli - Road Over Bridge in lieu of level crossing No.127.	100%	100%	ROB commissioned in July'19. LC Gate closed.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
16	11-12	144	Vijayawada-Gudur Section: - Road Over Bridge in lieu of level crossing No.193	0%	0%	Railways: As per Initial proposal for 2 lane ROB at LC 193 GAD approved on 26-08-2013. and part detailed estimate sanctioned on 09.10.14 . But in between a proposal received from State Govt. to change the scope of work as ROB @ 194 & RUB @ 193. LC :194 : Alignment received GAD sent to CBE on 04.10.18, and returned by CBE with observations, sent to field on 07.02.19. Joint inspection with S.Govt. officials to be conducted to comply CBE observations.
17	13-14	157	Vijayawada-Visakhapatnam Section: Pulla-Chebrol - Road Over Bridge in lieu of level crossing No.364	0%	0%	Railways: Bridge proper work :Tenders called for Railway Bridge portion, but discharged as state government is not ready with approach tender. A.P.State : Approach estimate yet to be received from State Government.
18	13-14	158	Vijayawada-Gudur Section: Vedayapalem-Nellore - Road Over Bridge in lieu of level crossing No.113	0%	0%	Railways: The Clear approval for RUB, revised Form A, conceptual plan as RUB is planned , are awaited from State Government .
19	13-14	159	Vijayawada-Gudur section Vedayapalem-Nellore - Road Over Bridge in lieu of level crossing No.112	0%	0%	Railways: The Clear approval for ROB, revised Form A, advise regarding the provision LHS or FOB, as ROB is planned, are awaited from State Government.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
20	13-14	160	Secunderabad-Dhone Section: Kurnool Town - Dupadu Road Over Bridge in lieu of level crossing No.135	100%	85%	Railways: Railway Bridge portion completed in Mar' 2018. A.P.State : Approaches on one side completed, on other side in progress and expected to be completed in Aug'2021.
21	13-14	161	Gudur-Vijayawada Section : Alluru road - Bitragunta Road Over Bridge in lieu of level crossing No.144	0%	0%	Railways: Alignment (1) parallel to track on one side proposed by R&B is not agreed by Railways . Alignment (2) perpendicular to track on both sides is considered by Railway to be confirmed by State government. Alignment yet to be confirmed by State Govt.
22	13-14	162	Guntur-Nandyala Section :Vejandla - Guntur Road Over Bridge in lieu of level crossing No.249	100%	50%	Railways: Railway Bridge proper work : Completed in March'21 A.P.State : Approach work piers completed upto bed block and further work held up due to funds constraint.
23	15-16	163	Gudur-Vijaywada Road Over Bridge in lieu of level crossing No.199 between Surareddipalem - Ongole stations	0%	0%	Railways: Bridge proper work : Part Estimate for Railway Bridge proper vetted by finance. A.P.State : Approach estimate recieved on 07.02.20 from CE/R&B. Combined estimate vetted by finance and sent to State government for counter signature.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
24	15-16	165	Vijayawada-Visakhapatnam- Road Over Bridge in lieu of level crossing No.407	0%	0%	Railways: Railway Bridge proper estimate is under preparation. A.P.State : Approach estimate awaited from State Government.
25	15-16	166	Vijayawada-Visakhapatnam - Road Over Bridge in lieu of level crossing No.426 between Samalkot - Pithapuram stations	0%	0%	Railways: Joint inspection conducted on 10.05.16, but revised alignment plan yet to receive from State Government. ROB located in Samalkot town limits. Proposed alignment passing through builtup area.
26	15-16	174	Vijayawada-Visakhapatnam - Road Over Bridge in lieu of level crossing No.316 between Vijayawada- Gunadala stations.	0%	0%	Railways: Bridge proper work : Combined estimate sanctioned, tender not called as state government is not ready with approach tender. A.P.State : Approach work pertains to Vijayawada Municipal Corporation. R&B officials stated that work pertains to VMC and railway may commence its work.
27	15-16	168	Vijayawada-Visakhapatnam - Road Over Bridge in lieu of level crossing No.328A between Pedda Avutapalli - Telaprolu stations	0%	0%	Railways: Bridge proper work :Part estimate under preparation. A.P.State : Approach estimate awaited from state government.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
28	15-16	169	Gudur-Vijayawada - Road Over Bridge in lieu of level crossing No.128 between Padugupadu - Kodavaluru stations.	0%	0%	Railways: GAD approved. Detailed estimate under preparation, A.P.State :approach estimate awaited from S.Govt.
29	15-16	177	Vijayawada-Visakhapatnam - Road Over Bridge in lieu of level crossing No.431	0%	0%	Railways: Part estimate for railway bridge proper is ready, A.P.Stateapproach estimate awaited from State Government.
30	15-16	178	Gudur-Vijayawada- Road Over Bridge in lieu of level crossing No.187 between Singarayakonda - Tanguturu stations. (N. Agraharam)	0%	0%	Railways: Bridge proper work : GAD approved on 22.09.17. Part Estimate for Railway Bridge proper is vetted by finance. As the present alignment involves acquisition of religious structures, grave yard, alignment has been revised by State officials. Joint inspection with R&B officials conducted on 31.08.2020 in view of revised alignment by State Govt and decided no change in alignment of Railway Bridge proper and approved GAD stands good. A.P.State : Approach estimate awaited from state government.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
31	16-17	191	Renigunta-Gooty - Road Over Bridge in lieu of level crossing No. 134 with subway (Kamalapuram Yard)	0%	0%	<p>Railways: The PT GAD was approved by railways on 27.11.09 with provision for RUB/LHS, and counter signed by R&B on 07.01.20. The bridge proper estimate is under preparation, and CE/R&B/Bldgs, RSW&MDR, Vijayawada submitted approach estimate (Proforma estimate) for Rs.3900.00 Lakhs.</p> <p>A.P.State : The detailed approach estimate has been sought from R&B authorities vide this office letter dated 22.10.20.</p>
32	16-17	192	Gudur-Vijayawada-Road Over Bridge in lieu of level crossing No. 107 (Venkatachalam Yard)	0%	0%	<p>Railways: Consent for cost sharing & LC closure, Form-'A' and alignment plan yet to be received from State Govt.</p>
33	16-17	196	Vijayawada-Gudur Section : Ongole-Surareddipalem- Road Over Bridge in lieu of level crossing No. 207 (Converted to RUB)	0%	0%	<p>Railways: Consent for cost sharing & LC closure, Form-'A' and alignment plan yet to be received from State Govt. A letter was addressed to CE/R&B, Vijayawada on 16.07.2019 to submit consent for construction of RUB instead of sanctioned ROB . Reply is still awaited from CE/R&B. Issue being raised in bimonthly Meeting being held with State Govt of AP.</p>

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
34	16-17	208	Vijayawada - Gudivada - Road Under Bridge in lieu of level crossing No. 314A at Madhuranagar	100%	10%	Railways: Railway Bridge Proper work: RUB consists of 2 x 6.20 m x 6.15 m RCC Completed in March'21. A.P.State : Approach portion work is in progress. No funds are allotted by State Govt. for Approaches in this year. LC closure will be expedited after the completion of Approaches.
35	17-18	217	Vijayawada-Visakhapatnam Section – Proposed construction of Road Over Bridge @ LC No. 447 between Tuni-Hamsavaram stations.	0%	0%	Railways: GAD approved by both Railway and State Govt., Approach estimate awaited from state government
36	17-18	218	Vijayawada-Visakhapatnam section - Road Over Bridge @ LC No. 366 between Chebrolu- Badampudi stations	0%	0%	Railways: Revised alignment plan awaited from State Government
37	17-18	231	Vijayawada-Gudur section – Road Over Bridge@ LC No. 243 between Vetapalem - Chirala stations	0%	0%	Railways: GAD approved by both Railway and State Govt., Approach estimate awaited from state government
38		234	Renigunta-Gooty Section : Road Over Bridge @ LC No 160 Between CLPE-TU Stns	0%	0%	Railways: GAD counter signed by CE/R&B/AP duly changing skew angle. GAD to be modified.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
39	18-19	238	Rayanapadu - Vijayawada Road Over Bridge @ LC No. 148	0%	0%	Railways: Alignment to be finalised by State Government. Joint inspection done.
40	18-19	239	Vijayawada-Visakhapatnam Section: Road Over Bridge in lieu of level crossing No. 361 between Bhimadolu - Pulla stations	0%	0%	Railways: Joint inspection conducted with R&B on 05.08.2020 and decided in joint inspection that the ROB/RUB is not feasible due to space constraints for Road approaches. Alternative alignment to be decided.
41	18-19	240	Vijayawada-Visakhapatnam Section: Road Over Bridge in lieu of level crossing No. 422 at Medapadu Yard	0%	0%	Railways: Alignment to be finalised by State Govt. Letter was addressed to CE, R&B, Vijayawada on 23.06.2020 for deputing R&B staff for joint inspection.
42	18-19	241	Vijayawada-Visakhapatnam Section: Road Over Bridge in lieu of level crossing No. 439 at Ravikampadu Yard	0%	0%	Railways: Joint inspection conducted with R&B on 10.08.2020. Alignment plan is to be submitted by R&B for preparation of GAD of Railway Bridge proper.
43	18-19	243	Vijayawada-Visakhapatnam Section: : Proposed construction of Road Over Bridge LC No.351 between Eluru - Denduluru	0%	0%	Alignment to be finalised by State Govt.
44	20-21	251a	Vijayawada-Visakhapatnam Section:: Proposed construction of Road Over Bridge in lieu of LC No. 404 Kadiyam-Dwarapudi.	0%	0%	Alignment yet to be finalised by State Govt.
45	20-21	251b	Kondapalli-Rayana padu-Proposed construction of Road Over Bridge In lieu of LC. 147 in between KI-RYP stations.	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
46	20-21	251c	Proposed construction of Road Over Bridge In lieu of LC. 140 in Kondapalli yard	0%	0%	Alignment yet to be finalised by State Govt.
47	20-21	251d	Vijayawada-Gudur section: Proposed construction of Road Over Bridge in lieu of LC No. 122 in PGU YARD	0%	0%	Alignment yet to be finalised by State Govt.
48	20-21	251e	Vijayawada-Gudur section: Proposed construction of Road Over Bridge in lieu of LC No. 213 between OGL-KRV Stations	0%	0%	Alignment yet to be finalised by State Govt.
49	20-21	251f	BZA-VSKP Section: Proposed construction of Road Over Bridge in lieu of LC No. 409 at DWD yard with 2.50m RUB.	0%	0%	Alignment yet to be finalised by State Govt.
50	20-21	251g	Vijayawada-Visakhapatnam Section : Proposed construction of Road Over Bridge in lieu of LC No. 331 between VAT-NZD Sations.	0%	0%	Alignment yet to be finalised by State Govt.
51	20-21	251h	Vijayawada-Visakhapatnam Section : Proposed construction of Road Over Bridge in lieu of LC No. 441 in Annavaram Yard.	0%	0%	Alignment yet to be finalised by State Govt.
52	20-21	251i	Proposed construction of Road Over Bridge in in lieu of LC No. 150 between RYP-BZA stns.	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
53	20-21	249a	Gooty-Wadi: Proposed Construction of Road Over Bridge in lieu of LC 201 in Kuppagal yard.	0%	0%	Alignment yet to be finalised by State Govt.
54	20-21	249c	Renigunta-Gooty: Proposed construction of Road Over Bridge in lieu of LC 159 between Tadipatri-Chalavaripalli	0%	0%	Alignment yet to be finalised by State Govt.
55	20-21	249d	Gooty-Wadi: Proposed construction of Road Over Bridge in lieu of Manned LC 207 in Iranagallu Yard.	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
Telangana						
1	01-02	123	Safilguda - Proposed construction of Road Under Bridge in lieu of level crossing No 254	0%	0%	Railways: Uttamnagar R.U.B completed and commissioned for road traffic. However, due to non availability of land for approaches (being defence land) GHMC is not able to plan even 2 lane RUB at Safilguda. GHMC officials had informed that they are persuing Defence Authorities to acquire land for the approach road The meeting with Defence authorities is yet to be organised by MA&UD/GHMC authorities.
2	05-06	124	Ghanapur-Nashkal - Proposed construction of Road Over Bridge in lieu of level crossing No 49	100%	100%	Railways: ROB Commissioned for road traffic on March'2018. LHS box pushing completed . Retaining walls completed, Road work is in progress by division. LHS yet to commission, drainage issue to be sorted out by S.Govt. LC Gate closed
3	06-07	126	Wangapalli-Aler - Proposed construction of Road Over Bridge in lieu of level crossing No 37	100%	100%	Railways: Commissioned for Road traffic on 08.08.2016. LC gate closed on 09.08.2016, but LC again reopened due to public protest and demand for RUB/LHS. LHS box casting completed, pushing completed. R&B has to handed over land on one side to take up. LHS work completed by Rly. approach work to be completed by State Govt.
4	07-08	127	Kazipet-Warangal - Proposed construction of Road Over Bridge in lieu of level crossing No 62-T	100%	100%	Road Over Bridge commossioned in August 2019 and LC Gate closed.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
5	08-09	133	Secunderabad-Kazipet -Proposed construction of Road Over Bridge in lieu of level crossing No 15-T	100%	45%	Railways: Railway Portion completed in Sept, 2017. T.S.State : Approach work is completed on one side, further contract terminated due to slow progress& new contract will be fixed after court case is resolved . Approach work wil start soon.LC closure to be expedited
6	10-11	140	Khammam-Pandillapalli - Road Over Bridge in lieu of level crossing No.106	100%	100%	Railways: ROB commissioned on 03.12.2020. Approach work completed. LHS boxes are kept ready at the site for RUB. Hard rock is encountered in the proposed alignment of RUB for an average depth of 3.0m. Invitation of tender with revised scope is under process.
7	10-11	141	Devarakadra-Kaukuntla - Road Over Bridge in lieu of level crossing No.73	100%	70%	Railways: Railway Bridge proper completed in Sep'2015. T.S.State : Approaches work is expected to be completed in 6 Months.
8	10-11	142	Ammuguda-Moula Ali - Proposed construction of Road Under Bridge in lieu of level crossing No.BP-8	0%	0%	Railways: GAD approved for RUB, but due to proposed MMTS alignment, as per the joint inspection conducted by CBE & CE/ R&B revised GAD for RUB is under process with altered span arrangements. Revised GAD under process of approval.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
9	10-11	143	Ammuguda-Moula Ali - Proposed construction of Road Under Bridge in lieu of level crossing No.BP-11	100%	100%	Railways: Railway Bridge Proper work completed in March' 2019. LC Gate closed on 06.07.2015, as the RUB constructed in the same alignment. T.S.State : Approach work one side completed, and other side is in progress.
10	11-12	145	Cherlapally-Ghatkesar -Proposed construction of Road Over Bridge in lieu of level crossing No.12	100%	65%	Railways: Main span over track portion completed in Mar, 2016. 2nd span work completed in all respects in Apr'20. T.S.State : Approaches work is expected to be completed in 6 Months.
11	11-12	146	Peddampet-Ramagundam - Proposed construction of Road Over Bridge in lieu of level crossing No.51	100%	100%	Railways: ROB commissioned for road traffic on 23.01.18. LC gate closed in Sep'19 with CRS Sanction. LHS box has been casted and pushing completed. Drainage works in progress.
12	11-12	147	Sriramnagar-Gadwal -Proposed construction of Road Over Bridge in lieu of level crossing No.99	100%	100%	Railways: Railway Bridge proper completed in Mar'2015, LC gate closed as the ROB constructed on same alignment. State officials informed that Approaches completed in Dec'20.
13	12-13	150	Raigir-Wangapalli - Proposed construction of Road Over Bridge & limited use subway in lieu of level crossing No.33	0%	0%	Railways: Joint inspection done, proposal reverted back to 2 lane. During meeting held on 04.11.20 CE/R&B requested to process for 2 lane ROB

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
14	12-13	151	Ravindrakhani-Manchiryal -Proposed construction of Road Over Bridge & limited height subway in lieu of level crossing No.57	100%	10%	Railways: Railway Bridge proper completed in March' 2015. Approach work delayed due to Land Acquisition, now approach work is in progress. Proposed to complete by Dec'21.
15	12-13	152	Dichpalli-Nizamabad Proposed construction of Road Over Bridge & limited use subway in lieu of level crossing No.193	0%	0%	Railways: Modified detailed estimate with revised cost sharing pattern for 4 lane road traffic (due to increased TVUs as per latest census), sanctioned on 21.10.20. S.Govt has to float approach tender. Remainder to CE/R&B/TS given on 15.03.2021
16	12-13	153	Sirpur Town-Vempalli - Proposed construction of Road Over Bridge & limited use subway in lieu of level crossing No.80	75%	65%	Railways: Railway Bridge proper : Substructure & Bed blocks of column piers 05 nos completed. Composite Girders (42.0m span) reached site. Forest clearance obtained recently. The balance works of Super-Structure i.e. in-situ PSC Girders is planned for recommencement. T.S.State : Approach work: All piers completed. Super structure work is in progress.
17	12-13	154	Raghunathpalli-Ippaguda - Proposed construction of Road Over Bridge & limited use subway in lieu of level crossing No.44	0%	0%	Railways: Part Detailed Estimate for Railway Bridge portion is vetted by finance on 12.09.2016. T.S.State : Approach Estimate is awaited from State Government.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
18	12-13	155	Lallaguda Halt Station Yard - Proposed construction of Road Under Bridge in lieu of level crossing No.256	100%	20%	Railways: Railway Bridge Proper work completed in Jan'21. T.S.State : Approach work at Rly colony end completed Tukaram gate end in is in progress, expected to be completed in 6 Months.
19	15-16	164	Secunderabad-Kazipet - Proposed construction of Road Over Bridge in lieu of level crossing No. 54 between Nashkal-Pindial	0%	0%	Railways: GAD approved. Part estimate for railway bridge portion is under preparation. T.S.State : Approach estimate awaited from State Government.
20	15-16	167	Kazipet-Vijayawada - Proposed construction of Road Over Bridge in lieu of level crossing No.67 between Chintapalli-Yalaguru	0%	0%	Railways: CP GAD approved by CBE/SC on 08.10.2018. PT GAD was under approval. Meanwhile, CE/R&B/TS vide letter dated 18.02.19 came forward with alternative proposal for construction of four line ROB between LC No 66 & 67, as against sanctioned 2 Lane ROB at LC No 67, for up coming Kakatiya Mega Textile Park and to construct LHS at LC No.66 & 67, on cost sharing basis. ROB sanctioned at LC. No,67 and LC. No. 66 is in Yard limits. Revised proposal is under examination.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
21	15-16	170	Kazipet-Vijayawada- Proposed construction of Road Over Bridge in lieu of level crossing No.80 between Tadalapusapalli and Mahabubabad Stations	0%	0%	Railways: Revised GAD with new alignment approved by CBE/SC on 07.01.2021, counter signed by CE/R&B/TS and returned vide Lr. dated 22.01.2021. Railway bridge proper estimate at a cost of Rs. 12.86 Cr is being processed for finance verification. T.S.State : Approach estimate awaited from S.Govt.
22	15-16	172	Kazipet-Vijayawada - Road Over Bridge in lieu of level crossing No.64 between Warangal and Chintalpalli Stations	0%	0%	Railways: CP GAD approved by CBE on 11.07.2019 . PT GAD awaited from field from 15.07.19. For PT GAD, reply for CBE observations (Cost sharing of 3rd arm) submitted by State Government.
23	15-16	173	Kazipet-Balharshah Road - Road Over Bridge in lieu of level crossing No.1 between Kazipet and Hasanparti Road Stations	0%	0%	Railways: Combined Detailed estimate (100% with railway fund) vetted by finance, sent to Railway Board on 10.09.2020, and Railway Board approved 31.03.2021.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
24	15-16	175	Kazipet-Vijayawada- Proposed construction of Road Over Bridge in lieu of level crossing No.90 between Garla and Dornakal Stations (Satyanarayanapuram)	0%	0%	<p>Railways: Railway Bridge proper work : Combined estimate sanctioned on 18.09.2019. Tender opened on 21.01.20 acceptance letter issued on 11.05.2020. It is noticed that Bridge proper Dornkal side Abutment foundation is falling on private land. Land acquisition to be acquired and hand over to Railways for commencement of work. Status of land acquisition : PN published : 11.12.2020. Declaration given : 27.03.2021. Award passing is awaited. Draft award was approved by DC/Mahabubabad on 30.04.2021.</p> <p>T.S.State : Approach tender finalised Targeted work for 21-22</p>
25	15-16	176	Kazipet-Vijayawada - Proposed construction of Road Over Bridge in lieu of level crossing No.60 between Kazipet and Warangal Stations	0%	0%	<p>Railways: GAD is approved with ROB & FOB.</p> <p>T.S.State : Approaches estimate awaited from State Government.</p>
26	15-16	180	Bisugirisharif-Jamikunta -Proposed construction of Road Over Bridge in lieu of level crossing No. 24	100%	100%	Road Over Bridge i commissioned in Mar'20, LC Gate closed.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
27	15-16	181	Uppal-Jamikunta - Proposed construction of Road Over Bridge in lieu of level crossing No. 14	5%	5%	<p>Railways: Railway Bridge Proper work: Temporary diversion of Road and LC gate lodge completed. New gate Lodge commissioned</p> <p>T.S.State : Approach work : Substructure works in Progress by R&B. 03 Nos piers on DN line side and 02 Nos of Piers on UP line side to be completed. Proposed to complete by March'2022.</p>
28	16-17	197	Zahirabad-Matalkunta- Proposed construction of Road Over Bridge in lieu of level crossing No. 32	5%	0%	<p>Railways: Combined estimate sanctioned on 12.07.19. Temporary diversion road completed. Existing LC gate shifted, Foundation work in progress.</p> <p>T.S.State : Approach work is in slow progress. May take approx.2 years.</p>
29	16-17	199	Kolanur-Peddapalli- Road Proposed construction of Over Bridge in lieu of level crossing No. 39	0%	0%	<p>Railways: GAD approved by CBE/SC on 12.11.19. Copies of GAD sent to CE/R&B/TS for counter signature on 13.11.2019. Counter signed & corrected GAD recieved from R&B on 12.12.19. Observations on deck width reduction sent to R&B, approved. Part estimate for railway bridge portion is under preparation.</p> <p>T.S.State : Approach estimate to be prepared parallelly</p>

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
30	16-17	200	Adilabad yard-Proposed construction of Road Over Bridge in lieu of level crossing No. 30 with subway	0%	0%	<p>Railways: Work sanctioned as 2 lane ROB at an anticipated cost of Rs. 76.70 Cr. State government revised proposal to RUB at LC No 30 and ROB at LC No 29 due to heavy built up area on both sides of track. Railway Bridge proper Estimate is prepared and kept ready to include in combined estimate.</p> <p>T.S.State : Approach Detailed Estimate not received from State Govt till date for processing the sanction of combined estimate.</p>
31	16-17	201	Mahabubnagar-Manyamkonda - Proposed construction of Road Over Bridge in lieu of level crossing No. 60	0%	0%	<p>Railways: Joint inspection conducted alignment yet to be received. Alignment is located in Town limits and hurdles exist in deciding alignment, to be finalised by State government.</p>
32	16-17	202	Tandur-Mantatti- Proposed construction of Road Over Bridge in lieu of level crossing No. 13	0%	0%	<p>Railways: Part estimate for Railway Bridge proper vetted by finance Approach Estimate awaited from State Govt. The estimate for Railway portion returned by finance with observations and to process the consolidated estimate duly coordinating with R&B department on 11.09.2018.State Government have been advised to submit the approaches estimate to process further on 20.09.18.Several reminders given to State Government. The last reminder dt. 17.02.2020. No response /action from State Government so far.</p>

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
33	17-18	219	Kazipet-Balharsha Section :Proposed construction of Road Over Bridge @ LC.No.28(M) between Bisugirshariff - Potkapalli Stations	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from State Government
34	17-18	220	Kazipet-Balharsha Section :Proposed construction of ROB @ LC.No.29(M) between Bisugirshariff - Potkapalli Stations. Potkapalli yard	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from State Government
35	17-18	221	Kazipet-Balharsha section:- Potkapalli-Kolanur - Proposed construction of Road over bridge in lieu of level crossing No.31/M	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from State Government
36	17-18	222	Kazipet-Balharsha Section Proposed construction of : ROB @ LC.No.32(M) between Potkapalli - Kolanur Stations .	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from State Government
37	17-18	223	Kazipet-Balharsha Section :Proposed construction of Road Over Bridge @ LC.No.34(M) at Rly.Km 304/28-30 between Kolanur - Peddapalli Stations	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from state government
38	17-18	224	Kazipet-Balharsha Section :Proposed construction of Road Over Bridge @ LC.No.40(M) between Peddapalli - Raghavapuram	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from state government

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
39	17-18	225	Kazipet-Balharsha Section :Proposed construction of Road Over Bridge @ LC.No.49 (M) between Raghavapuram-Ramagundam Stations	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from state government
40	17-18	226	Kazipet-Vijayawada Section ::Proposed construction of Road Over Bridge @ LC.No.107(M) between Khammam - Pandillapalli Stations .	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from state government
41	17-18	227	Kazipet-Vijayawada Section : :Proposed construction of Road Over Bridge @ LC.No.113(M) between Chintakani(CKN) - Bonakalu Stations .	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from state government
42	17-18	228	Kazipet-Vijayawada section:- Bonakalu-M otu mari -Proposed construction of Road over bridge in lieu of level crossing No.120/M	0%	0%	Railways: GAD under process of approval
43	17-18	229	Kazipet-Vijayawada Section : :Proposed construction of Road Over Bridge @ LC.No.129(M) at Rly.Km 545/4-6 between Errupalem (YP) - Ganginenei (GNN) Stations .	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from State Government
44	17-18	230	SC-MUE Section :- :Proposed construction of Road Over Bridge @ LC No.246/A between Gundlapochampally and Medchal stations	0%	0%	Railways: GAD approved by both Railway and State Govt., T.S.State : Approach estimate awaited from State Government

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
45	18-19	244	Falaknuma - Budvel -Proposed construction of Road Over Bridge @ LC No. 7	0%	0%	Railways: Combined estimate sanctioned. Tender Finalized on 02.01.2021 Work will be commenced after LA and shifting of amenities by GHMC.
46	19-20	248	Kazipet-Vijayawada- Proposed construction of Road Over Bridge @ 110 (Chintakani Yard)	0%	0%	Railways: Alignment yet to be finalised by State Govt. Letter was addressed to CE,R&B,HYB on 06.08.2020 for deputing R&B staff for joint inspection.deputing R&B staff for joint inspection.
47	19-20	248a	SC-KZJ between Aler - Pembarthy stations - Proposed construction of Road Over Bridge @ 40 (Chintakani Yard)	0%	0%	Alignment yet to be finalised by State Govt.
48	18-19	242	Timmapur - Shadnagar -Proposed construction of Road Over Bridge @ LC No. 27	0%	0%	Railways: Combined estimate yet to be sanctioned
49	19-20	248c	SC-DHNE Section :- Proposed construction of Road over Bridge at Existing Manned Level crossing No.90A between Wanaparthy road and Sriramnagar stations	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
50	19-20	248d	Sec-bad-Mudkhed- Proposed construction of Road Over Bridge @ 228 (Wadiyaram Yard)	0%	0%	Railways: Alignment plan furnished by State Govt. Lr.Dated. 29.10.2019. Alignment plan sent to Dy.NZB on 05.12.19. Joint inspection done on 28.08.20.
51	19-20	248e	Sec-bad –Mudkhed- Proposed construction of Road Over Bridge @ 2 MLY (MLY Yard)	0%	0%	Alignment yet to be finalised by State Govt.
52	19-20	248f	Sec-bad-Mudkhed- Proposed construction of Road Over Bridge @ 250 (Bolarum Yard)	0%	0%	Alignment yet to be finalised by State Govt.
53	19-20	248g	Sec-bad-Mudkhed-Proposed construction of Road Over Bridge @ 209 A (Kamareddi)	0%	0%	Railways: Joint Inspection Done. Alignment to be finalised by State government.
54	19-20	248h	Jankampet-Bodhan- Proposed construction of Road Over Bridge @ 12JB	0%	0%	Alignment yet to be finalised by State Govt.
55	19-20	248j	Jankampet-Bodhan- Proposed construction of ROB @ 18JB (Bodhan Yard)	0%	0%	Alignment yet to be finalised by State Govt.
56	20-21	249f	Kazipet jn-Balharshah-Section: Prop const of Road Over Bridge in lieu of LC.No.46(M) between RDM-RGPM Stns	0%	0%	Alignment yet to be finalised by State Govt.
57	20-21	249g	Kazipet jn-Vijayawada Section: Proposed construction of Road Over Bridge in lieu of LC.No.95(M) between PPY KMT Stns	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
58	20-21	249h	Kazipet jn- Vijayawada Section : Proposed construction of Road over bridge in lieu of LC.No.69(M) between YGL-NKD stns.	0%	0%	Alignment yet to be finalised by State Govt.
59	20-21	249i	Kazipet jn- Vijayawada Section: Proposed construction of Road over bridge 1 SC (Road Over Bridge) in lieu of LC.No.66(M) between WL- CLE at	0%	0%	Alignment yet to be finalised by State Govt.
60	20-21	249j	Kazipet jn--Balharshah--Section : Proposed construction of Road Over Bridge in lieu LC.No.52(M)RDM - PPZ Stns	0%	0%	Alignment yet to be finalised by State Govt.
61	20-21	249k	Kazipet jn--Balharshah-Section : Proposed construction of Road over bridge in lieu of LC.No.71(M) between RLW - ASAF Stns.	0%	0%	Alignment yet to be finalised by State Govt.
62	20-21	249l	Kazipet jn- Vijayawada Section- Proposed construction of Road over bridge bridge(Road Over Bridge) in lieu of LC.No.104(M) between KMT -PNDP stns	0%	0%	Alignment yet to be finalised by State Govt.
63	20-21	249m	Kazipet jn-Balharshah~KZJ-BPQ Section : Proposed construction of Road Over Bridge in lieu of LC No 6(M) KZJ - HSP Stns	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
Maharashtra						
1	15-16	179	Bhokar-Hadgaon Road - Proposed construction of Road Over Bridge in lieu of level crossing No. 3	25%	90%	<p>Railways: Proposed ROB is in same alignment of LC. At present LC is temporarily diverted. For ROB Sub structure work both Abutments upto bed blocks level is completed, super structure fabrication of Girder is completed. Transportation to site to be done. For LHS - 12 Nos Box segments casted. CRS sanction obtained for insertion of Box segments. Applied for CRS sanction for Launching composite Girders. Railway Portion is expected to be completed by Sep'21.</p> <p>MH State : Approach works expected to be completed by Oct'21. LC closure will be expedited after the completion of Approaches.</p>
2	19-20	248b	KZJ-BPQ Section Proposed construction of Road Over Bridge in lieu of LC NO.91M betweenWIRR-MKDI Stns.	0%	0%	<p>Railways: Joint Inspection completed with R&B officials of Maharashtra state. Alignment is yet to be finalised by State Govt. Preliminary works like soil exploration, GAD preparation etc. is in progress.</p>

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
3	16-17	194	Kata road - Washim - Yavatmal-Washim. Proposed construction of Road Over Bridge in lieu of level crossing No. 114	40%	90%	<p>Railways: ROB is in same alignment of LC. At present LC is temporarily diverted. Composite girder fabrication completed. Girders brought to site. launching will be completed in June'21. PSC girders casted for 2 spans. Launching to be taken up. Railway portion is expected to be completed by Aug'2021.</p> <p>MH State : Approaches portion expected to be completed by July'21. LC closure will be expedited after the completion of Approaches.TDC: 2021-22. .ROB is in same alignment of LC. At present LC is temporarily diverted.</p>
4	16-17	195	Partur Yard - Road Over Bridge in lieu of level crossing No. 92	10%	50%	<p>Railways: Railway Bridge Proper work : Gate lodge boom shifting for temporary Road diversion work is in progress and targeted to complete by Feb'21. Casting of boxes are in progress .LHS will be completed by July'21.</p> <p>MH State : Approach work in progress.</p>
5	19-20	248k	PAU-AK section :- Proposed construction of Road over bridge in lieu of Lc no 87 between sivni shivapur - Barsitakli station.	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
6	19-20	248l	ROB in lieu of LC No.11 between BHBK-KNVT Stns.(Kinwat yard)	0%	0%	Railways: Revised GAD is under preparation with longer span over track. In between State Govt. informed that work is transferred to NHAI and a letter will be furnished to Railway.
7	19-20	248m	Amanwadi-Jaukla Proposed construction of Road Over Bridge in lieu of LC.No.102	0%	0%	Alignment yet to be finalised by State Govt.
8	19-20	248n	Shivani-Shivapur-Barsltkali Road Over Bridge in lieu of LC No. 89	0%	0%	Alignment yet to be finalised by State Govt.
Karnataka						
1	13-14	156	Chittapur - Malkhaid Proposed construction of Road Over Bridge in lieu of level crossing No.3/A	100%	100%	Railways: Railway Bridge proper completed in Mar'2015. Approach work completed in April'21.. LC closed on 24.05.21
2	20-21	249b	Gooty-Wadi: Proposed construction of Road Over Bridge in lieu of Manned LC 209	0%	0%	Alignment yet to be finalised by State Govt.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
Deposit works						
Andhra Pradesh						
1	--	--	Proposed construction of Road Over Bridge at Km.139/29-140/2 bet. Mamandur - Renigunta stations on SH - 4 lane.	75%	40%	Railways: Bridge proper: Bridge work in progress. For taking up 3rd span land to be handed over by State Government. Approach work 40% completed and further work is held up due to Court case on land issue. State Govt has to hand over land to Railways for future track spans
2	--	--	Proposed construction of Road Over Bridge at Km.432/18-20 between Vijayawada - Gunadala stations.	0%	0%	Railways: Balance amount of Rs. 18.50 Cr. to be deposited by State government to take up the work
Telangana						
1	--	--	Proposed construction of Road Over Bridge between Hitech City-Borabunda (Khaitlapur)	5%	5%	Railways: Railway Bridge proper work :Foundation work completed, Sub structure is in progress. Girder Fabrication work is in progress. Approach work tender finalised approach work started. TDC: 2021-22
2	--	--	Widening of existing Road Under Bridge between Karimnagar - Peddapalli section BOT basis	0%	0%	Railways: Modified detailed Estimate for Rs.26.85 Cr sent to State Government for acceptance on 27.11.15. CE/R&B/PPP&EAP, COT vide letter dated 06.12.19. advised that cost estimate for Rs 26.52 Cr. Submitted to Govt. for approval.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
3	--	--	Proposed construction of Road Over Bridge on Nizamabad bye pass between Nizamabad - Janakampet section	0%	0%	Railways: Detailed estimate for Rs.13.87 Cr. sent to State Govt. for acceptance on 21.07.17. Detailed estimate yet to be accepted by State Govt. CE/R&B advised that DE will be submitted after getting Admn.Sanction vide Lr.dt.9/5/2018. CE/SG advised vide Lr dt 04.12.2019 that administrative sanction for the Detailed Estimate is awaited from the Govt.
4	--	--	Proposed Provision of addl. Span to Br.No.26 at Malakpet	0%	0%	Railways: GAD approved on dt. 23.11.2017. Fund Deposited on dt.09.07.2020. Tender will be called in month of September 2020. GHMC officials has taken up the dismantling work for taking up construction of RUB approaches.
5	--	--	Proposed construction of Road Over Bridge at km.19.71 bet. Nagireddipalli - Valigonda stations.	0%	0%	Railways: Revised GAD is under preparation.
6	--	--	Widening of RUB (Br. No. 244-A) Pre-cast RCC Box (by Pushing method) in place of existing Br. No. 244 at Ranigunj on SC-Wadi section	0%	0%	Railways: GAD is under preparation. Approach work pertains to HRDCL
7	--	--	Proposed construction of Road Over Bridge as service road to existing outer ring road between Lingampalli - Nagalapalli stations of SC -WD section	0%	0%	Railways: Centage charges of Rs 29,55,000/- paid and Check print GAD submitted by HGCL(Hyderabad Growth coridor limited). Check print GAD approved by CBE office on 13.02.19, sent to field on 18.12.19 to submit PT GAD.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
8	--	--	Proposed construction of Road Over Bridge adjacent to the existing Road Over Bridge near Mallapur Bridge between Moulali and Cherlapalli stations on IDA-NFC Road	0%	0%	Railways: Joint inspection was conducted on 18.07.2018, Form A to be submitted by HRDCL. Centage charges deposited on 09.07.2020. GAD is under preparation. GHMC Vide Letter dated 27.08.2019, has advised that the land acquisition is under process and advised that on completion of the land acquisition, same will be advised.
9	--	--	Widening of Road Over Bridge No. 46 at Falaknuma on SC-Falaknuma BG line (GHMC)	0%	0%	Railways: Detailed estimate for Rs.10.76 Cr. and sent to State Government on 12.06.18 for acceptance. GHMC deposited Rs.10.57 Crs. On 10-02-2020 for construction of ROB for Railway portion. Tender under finalization.
10			Proposed additional two lane Road Over Bridge at Fathenagar between Begumpet-Sanath nagar stations.	0%	0%	Railways: Centage charges deposited on 09.07.2020. Joint Inspection completed. GAD Under preparation.
11			Proposed Four lane Road Over Bridge at Sanathnagar yard between Begumpet-Sanath nagar stations.	0%	0%	Railways: Centage charges deposited on 09.07.2020. Joint Inspection completed. GAD Under preparation.

S.No	Year of Sanction	Pink Book No	Name of Work	% progress of Rly Portion	% progress of Approaches	Status
Maharashtra						
1	--	--	Road Over Bridge for Western bye pass road @ Km 345/900 between Limbgaon and Nanded in MMR-MUE section.	0%	0%	Railways: PT GAD counter signed by state govt. vide Ir dated 06.08.19, sent to field on 24.09.19 for submission of estimate.
2	--	--	Doulatabad - Aurangabad Proposed construction of Road Over Bridge in lieu of level crossing. No.49 in lieu of km 106/6-7 on Manmad- Nanded sec.	0%	0%	Railways: Revised GAD is under preparation with longer span over track. In between State officials requested to keep the work on hold.
3	--	--	Kinwat-Bhodhadi stn Proposed construction of Road Over Bridge in lieu of level crossing No.11 at Km.115/14-15 on Mudkhed - Adilabad. section.	0%	0%	Railways: Revised GAD is under preparation with longer span over track. In between State Govt. informed that work is transferred to NHAI and a letter will be furnished to Railway.
4	--	--	Proposed construction of Road Over Bridge 121/A at Km.110/05-06 at Aurangabad on MMR-MUE section.	5%	80%	Railways: Railway Bridge portion work awarded in Feb'19. Open Foundation work is in progress on one side on other side due to cantonment area they are not allowing vehicles. Negotiations are in progress. CG girders fabrication is in progress. Approach work 80% completed by R&B