

SN	Rail way	Pink Book	State	Name of Work	TDC of Rly portion	TDC of Approaches	% progress of Rly Portion	% progress of Approaches	Status
<b>Commissioned and LC Closed</b>									
1	SCR	174	TS	Bisugirisharif-Jamikunta - Road Over Bridge in lieu of level crossing No. 24	Completed	Completed	100%	100%	Railway Bridge Proper : Rly. Portion completed in all respects in July'20. Approach work: Completed in Mar'20, ROB commissioned. LC Gate closed.
2	SCR	127	TS	Ghanapur-Nashkal - Road Over Bridge in lieu of level crossing No 49	Completed	Completed	100%	100%	ROB Commissioned for road traffic on March'2018.. LHS completed and commissioned in Jan' 2022. LC Gate closed.
3	SCR	140	TS	Khammam-Pandillapalli - Road Over Bridge in lieu of level crossing No.106	Completed	Completed	100%	100%	ROB commissioned on 03.12.2020. LHS boxes are kept ready at the site for RUB. Hard rock is encountered in the proposed alignment of RUB for an average depth of 3.0m. There is no scope in the existing agreement for insertion for box pushing using RH Girder. Tender to be invited for insertion of boxes
4	SCR	146	TS	Sriramnagar-Gadwal - 2-lane Road Over Bridge in lieu of level crossing No.99	Completed	Completed	100%	100%	Railway Bridge proper completed in Mar'2015, LC gate closed Approaches completed in Dec'20. Financial liability is pending with State Govt
5	SCR	143	TS	Ammuguda-Moula Ali - Road Under Bridge in lieu of level crossing No.BP-11	Completed	Completed	100%	100%	Railway Bridge Proper work completed in March' 2019.Approach work completed in Nov'20. RUB commissioned. LC Gate closed on 06.07.2015..
6	SCR	153	TS	Lallaguda Halt Station Yard - Road Under Bridge in lieu of level crossing No.256	Completed	Completed	100%	100%	Railway Bridge proper completed in Sep'2015. Approaches work completed on Feb 22. and commissioned on 04.03.2022.
7	SCR	129	TS	Wangapalli-Aler - Road Over Bridge in lieu of level crossing No 37	Completed	Completed	100%	100%	Commissioned for Road traffic on 08.08.2016. LC gate closed LHS work was completed by Rly.
8	SCR	158	AP	Kurnool Town - Dupadu Road Over Bridge in lieu of level crossing No.135	Completed	Completed	100%	100%	The Railway Bridge portion was completed in Mar' 2018. Approaches were completed on June'21. Expenditure incurred by Railways exceeded the sanctioned estimate Rly. Share of cost. Revised estimate sent to State Govt. for acceptance reply awaited.
9	SCR	131	AP	Dwarapudi-Anaparathi - Road Over Bridge in lieu of level crossing No.410	Completed	Completed	100%	100%	Commissioned for road traffic in March 2018. LC Gate closed on 20.12.2018 The reimbursement Claim bill is Rs.3.30.Crs. pending at A.P. State AG office.
10	SCR	130	AP	Vatlur-Powerpet - Road Over Bridge in lieu of level crossing No.343	Completed	Completed	100%	100%	ROB commissioned on 10.12.18.LC gate closed on 10.12.18, Agency fixed for LHS. Work is in progress.
11	SCR	147	AP	Bikkavolu-Medapadu - 2-lane Road Over Bridge in lieu of level crossingNo.419	Completed	Completed	100%	100%	Work transferred to Construction on 19.12.2012. Railway Bridge proper work completed in March 2016. Approaches work completed in June'21. ROB opened for road traffic. LC closed.
12	SCR	173	MH	Bhokar-Hadgaon Road - Road Over Bridge in lieu of level crossing No. 3	Completed	Completed	100%	100%	ROB: completed and commissioned for traffic on 22.11.2021. RUB :RUB / LHS: Commissioned for road traffic on 16.11.2022 and LC gate closed.
13	SCR	185	MH	Kata road - Washim - Yavatmal-Washim. Road Over Bridge in lieu of level crossing No. 114	Completed	Completed	100%	100%	ROB In Railway Portion Completed in all respect on 5.11.2021 . Commissioned on 23.03.2022. LC gate closed on 07.06.2022.
14	SCR	154	KA	Chittapur - Malkhaid Road Over Bridge in lieu of level crossing No.3/A	Completed	Completed	100%	100%	Railway Bridge proper completed in Mar'2015. Approach work completed in April'21. LC closed on 24.05.21

Commissioned but LC to be Closed									
1	SCR	128	AP	Dhone-Bogolu & Dhone-Malkapuram - Road Over Bridge in lieu of level crossing No 166 & 150 respectively.	Completed	Completed	100%	100%	ROB Work completed in Oct' 2017 and Commissioned, the LC gate not closed due to public agitations. Hon'ble High court for the State of Telangana and AP issued WPMP. No.49822 of 2017 IN WP.NO : 40154 of 2017 that " It was resolved to permit passage through the Gate No.166 till the Road –under –pass completed. LHS WORK:Joint Inspection was conducted on 20.05.2021 & State Govt. was requested to take up the RUB works on 50:50 cost sharing. State Govt. agreed for bearing of 50% of cost of construction of RUB/LHS and to bear the cost of land acquisition in Approaches, utility shifting vide Lr.dt. 16.12.2021. GAD under preparation.
2	SCR	137	AP	Vijaywada-Rajamundry - Road Over Bridge in lieu of level crossing No 334-E	Completed	Completed	100%	100%	ROB completed in all respect and Commissioned in 2018. LC gate closed. LHS is being demanded. As the LHS is not feasible as per site conditions, a diversion of road connecting LC No. 334 & 333 is proposed by State Government outside Rly. boundary. LC gate Physically closed in Jan-23.
3	SCR	186	MH	Partur Yard - Road Over Bridge in lieu of level crossing No. 92	Completed	Completed	100%	100%	ROB Completed in all respects in Dec'2022 RUB / LHS: Boxes kept ready for launching. Approach work (RUB): Yet to be started by State Govt. due to encroachments problems. RUB boxes can be launched only after State Govt. does the approach work.
<b>Rly portion completed &amp; Approaches in progress, LC closed</b>									
1	SCR	145	TS	Cherlapally-Ghatkesar - Road Over Bridge in lieu of level crossing No.12	Completed	Mar'23	100%	95%	Railway Bridge proper:rob completed in all respected in April'2020 Approaches work all works completed except CC Road.
2	SCR	136	AP	Kavali Yard - Road Over Bridge in lieu of level crossing No 158	Completed	July'23	100%	10%	Railway Bridge proper was completed in Mar 2015, but approach work was delayed due to Land Acquisition. LC gate closed on 28.07.2016 since ROB was constructed in the same alignment. New contract work awarded. Approach work in progress.
3	SCR	135	AP	Samalkot-Kakinada Port - Road Over Bridge in lieu of level crossing No 7	Completed	Mar'23	100%	85%	Railway Bridge proper work completed in January 2016. LC gate closed on 30.10.2015 since ROB was constructed in the same alignment. Approach work left side end is completed another end is in progress.
<b>Rly portion completed &amp; Approaches in progress</b>									
1	SCR	188	TS	Zahirabad-Matalakunta- Road Over Bridge in lieu of level crossing No. 32	Completed	Dec'23	100%	35%	Rly Bridge Proper Completed in Feb'22 Approach work is in slow progress. Pune side : 17 slabs completed out of 24 slabs. RE Walls - Lane2 and Lane 1 completed up to Ground level. Hyd side: 7 slabs completed out of 18 slabs. RE Walls - Lane-2 foundation completed(RW2,3), Lane1 earth work excavation is in progress.
2	SCR	149	TS	Ravindrakhani-Manchiryal - Road Over Bridge & limited height subway in lieu of level crossing No.57	Completed	Dec' 2023	100%	70%	Railway Bridge proper completed in March' 2015. Approach work delayed due to Land Acquisition, All 29 slabs completed,further work is in progress .
3	SCR	141	TS	Devarakadra-Kaukuntla - Road Over Bridge in lieu of level crossing No.73	Completed	Mar'23	100%	75%	Railway Bridge proper was completed in Sep'2015. Approaches work is in progress. LC closure will be expedited after the completion of Approaches.TDC: 2021-22. State Govt.Remarks:28/30 slabs completed, further work is in progress Targetted for completion by March 2023
4	SCR	134	TS	Secunderabad-Kazipet - Road Over Bridge in lieu of level crossing No 15-T	Completed	Mar'23	100%	70%	Railway Portion was completed in Sept 2017. Approach work is completed on one side, further contract terminated due to slow progress Again same agency is executing the work.
5	SCR	160	AP	Vejandla - Guntur Road Over Bridge in lieu of level crossing No.249	Completed	Dec'23	100%	50%	Railway Bridge proper work : Completed in March-2021 Approach work is stopped since 1 ½ year, now work is in progress.TDC : Dec' 2023 Work is slowprogress due to funds constraint in AP.
6	SCR	125	AP	Gudur-Oduru - Road Over Bridge in lieu of level crossing No 99-A and Gudur-Kondagunta - level crossing No 99-B	Completed	Dec'22	100%	0%	Railway Bridge proper work was completed in March 2015. Approach work is being done by State Govt, which is 100% land acquisition completed. Tender for approach work is under process by State Govt.
7	SCR	196	AP	Vijayawada - Gudivada - Road Under Bridge in lieu of level crossing No. 314 A at Madhuranagar	Completed	Dec'22	100%	30%	Railway Bridge Proper work: completed in March'21. Approach portion work is in progress. LC is physically closed.
8	SCR	133	AP	Elamanchili-Narasingapalli - Road Over Bridge in lieu of level crossing No 475	Completed	Oct'22	100%	90%	Railway Bridge proper work was completed in Jan 2015. Approach work 90 % completed, remaining works are held up due to land acquisition by State Govt.
9	SCR	138	AP	Nidadavolu Station Yard - Road Over Bridge in lieu of level crossing No.381	Completed	Mar'24	100%	5%	Railway Bridge proper work: Completed in August 2021. Approach work commenced and was held up due to fund problems with State Government. The existing contract is closed. Fresh tender to be recalled by State Govt. . LCs may not be closed due to inadequate progress of approaches. This ROB funds got approved recently under Central Road and Infrastructure Fund Scheme on 14.10.2022.

Rly portion & Approaches in progress								
1	SCR	151	TS	Sirpur Town-Vempalli - 2-lane Road Over Bridge & limited use subway in lieu of level crossing No.80	Aug'23	Aug'23	77% 95%	Bridge proper: Sub-structure completed. Superstructure in progress (CG- 1 span and Box girders- 3 spans). Launching of girders planned in April'23. Approach work: Entire work completed except adjoining slabs to Bridge proper.
2	SCR	169	TS	Kazipet-Balharshah Road - Road Over Bridge in lieu of level crossing No.1	July'23	July'23	70% 70%	Bridge Proper work: Sub-structure completed. Composite girder fabrication under progress with launching planned. Approach work: Girder Launching completed on both sides. Deck slabs casting are in progress.
3	SCR	171	TS	Kazipet-Vijayawada- Road Over Bridge in lieu of level crossing No.90	Dec'23	Dec'23	5% 30%	Bridge proper work: Work pre-closed. Land acquisition completed recently. Work awarded and work is in progress. Approach work: Foundations and Sub-structure works in progress on both sides.
4	SCR	175	TS	Uppal-Jamikunta - Road Over Bridge in lieu of level crossing No. 14	Mar'24	Completed	50% 100%	Bridge proper work: Sub-structure completed. Work pre-closed. Super structure work (CG-1 span; Box Girder-1 span) to be done after re-tendering. Tender opened on 23.12.2022. Tender under finalisation. Approach work: Entire work completed except adjoining slabs to Bridge proper.
5	SCR	132	AP	Bayyavaram-Anakapalli - Road Over Bridge at level crossing No 485	Mar'24	Not fixed	78% 5%	Bridge proper work consisting of 5 spans. Launching of Composite girders on track portion completed in May'20, casting of Deck slab work completed. Casting bed blocks on Pier 5 and Pier 6 held up due to non-shifting of 33 Kilo Volts power lines. AP State Govt: Tender for power line shifting is under process. Funds constraints.This ROB funds approved under CRIF Scheme