

ENERGY CONSERVATION MEASURES

S.N	MEASURES ADOPTED
1	540KWP Roof top Solar PV panels installed at different locations on PPA mode and 50KWP Roof top Solar PV panels installed departmentally.
2	66 Nos. Star rated AC Units were provided
3	20 Nos. of Natural light pipe systems were installed
4	27 Nos. of VVVF drives are provided for Traversers and EOT cranes
5	546 Nos. of BLDC ceiling fans instead of conventional ceiling fans
6	IGBT based Regenerative Test bench for 25KW alternator was provided
7	Provision of 100%LED light fittings instead of conv. Light fittings completed
8	6 Nos. Solar Geysers (200/500 LPD) were provided
9	78 Nos. of solar street lights were provided
10	3 Nos. APFC Panels at Substations (100KVAR/150KVAR/300KVAR)